

PROJECT: **Lift Station Improvements [FY 2014]**

OWNER: **City of Hammond, LA**

TO CONTRACTOR: **Lawson-Bonet Construction, Inc.**

DATE: 4 August 2015

You are hereby requested to comply with the following changes from the plans and specifications:

ITEM NUMBER	DESCRIPTION	DECREASE	INCREASE
<i>Adjust quantities for field conditions encountered:</i>			
"2."	Increase Dir. Bore FM to 850 LF [+350 LF @ \$29.25 per LF]	\$ -	\$ 10,237.50
"3."	Decrease Open Cut 6" FM to 1,060 LF [-690 LF @ \$16.50 per LF]	11,385.00	-
"4."	Decrease tie-in new FM to 1 EA [-1 EA @ \$1,088.00 per EA]	1,088.00	-
"6."	Increase Limestone to 75 TN [+25 TN @ \$52.00 per TN]	-	1,300.00
"17."	Decrease 8" SS Mains to 375 LF [-15 LF @ \$19.50 per LF]	292.50	-
<i>Added Items for field conditions encountered:</i>			
"21."	Install new Elec. Rack + Transfer Switch	-	4,000.00
"22."	Remove relocated electric service; re-route service conduit	-	3,000.00
"23."	Replace unsuitable native backfill [168 CY @ \$12.00 per CY]	-	2,016.00
"24."	Haul off unsuitable material [96 CY @ \$8.00 per CY]	-	768.00
"25."	Replace PS#40 valve pit w/new 5' diameter valve pit	-	3,200.00
<i>Increase contract term due to inclement weather & increase in scope of work = +204 calendar days</i>			
CHANGE IN CONTRACT PRICE:		\$ 12,765.50	\$ 24,521.50
NET CHANGE - INCREASE:			\$ 11,756.00

This document shall become an amendment to the contract dated May 26, 2014, and all provisions of the contract will apply thereto.

The sum of **\$ 11,756.00** is hereby **ADDED TO** the current contract price and the total adjusted price to date is therefore **\$ 293,560.00**.

The contract time shall be increased by **Two-hundred four (204)** calendar days. The completion date shall be **August 4, 2015**.

Accepted: _____
CONTRACTOR

Date: _____

Recommended: _____
T. C. Spangler, Jr., P.E.

Date: 4 August 2015

Approved: _____
Pete Panepinto, MAYOR

Date: 4 August 2015