

**CONTRACT CHANGE ORDER No. ONE (1)-Final**

PROJECT: WHITMAR SEWER REHABILITATION

OWNER: City of Hammond, LA

TO CONTRACTOR: Insituform Technologies, LLC

City Project No.: 616-11804

DATE: 4-Oct-2018

*You are hereby requested to comply with the following changes from the plans and specifications:*

ITEM NUMBER	DESCRIPTION	DECREASE	INCREASE
<i>Adjust contract quantities for field conditions encountered:</i>			
"2."	Decrease 8" CIPP Lining to 4,207LF (- 493LF @ \$21.00 per LF)	\$ 10,353.00	
"3."	Decrease 12" CIPP Lining to 596LF (- 4 LF @ \$25.00 per LF)	100.00	
"4."	Decrease Restore Remote Svc to 54 EA (-16 EA @ \$1.00 per EA)	16.00	
"5."	Increase Trim Protruding Svc to 12EA (+7 EA @ \$175.00 per EA)	-	1,225.00
"6."	Decrease Root Removal to 4EA (-1 EA @ \$175.00 per EA)	175.00	
"7."	Increase 8"Point Repair to 15EA (+2 EA @ \$3,200.00 per EA)		6,400.00
"8."	Delete Extend 8" PR (-50 LF @ \$20.00 per LF)	1,000.00	
"9."	Delete Abandon PR (-1 EA @ \$1,000.00 per EA)	1,000.00	
"11."	Delete Remove/Replace 8" Pvmt (-50 SY @ \$100.00 per SY)	5,000.00	
"12."	Increase Remove/Replace 6" Pvmt to 85.0 SY (+35 SY @ \$100/SY)		3,500.00
"13."	Decrease Install New SS Manhole to 4.2VF (-1.8 VF @ \$500/VF)	900.00	
"14."	Decrease Limestone to 28.99TN (-71.01 TN @ \$70/TN)	4,970.70	
"15."	Decrease Install Slab Sod to 240SY (-10 SY @ \$8.00 per SY)	80.00	
"16."	Decrease Root Zone Matl to 100 CF (-300 CF @ \$6.00 per CF)	1,800.00	
<i>Adjust contract quantities for field conditions encountered:</i>			
"1.1"	Add CCTV Evaluation (+1,330.7 LF @ \$2.30 per LF)	-	3,060.61
"1.2"	Add Raised Buried Manhole (+1 EA @ \$500.00 per EA)	-	500.00
CHANGE IN CONTRACT PRICE:		\$ 25,394.70	\$ 14,685.61
NET CHANGE - DECREASE:		\$ (10,709.09)	

This document shall become an amendment to the contract dated May 21, 2018, and all provisions of the contract will apply thereto.

The sum of \$ (10,709.09) is hereby DEDUCTED FROM the original contract price and the total adjusted price to date is therefore \$ 202,310.91 .

The contract time shall be INCREASED by thirty-five (35) calendar days. The completion date is therefore 9 October 2018 .

Accepted: \_\_\_\_\_ Date: \_\_\_\_\_  
CONTRACTOR

Recommended: T. C. Spangler, Jr., P.E. Date: 4-Oct-2018

Approved: \_\_\_\_\_ Date: \_\_\_\_\_  
Pete Panepinto, MAYOR