

Construction Contract Change Order SUMMARY

Frank A. Anzalone, General Contractor Inc.
1401 Derek Drive, Suite B
Hammond, LA 70403
Gasaway-Gasaway-Bankston
Project Name: Zemurray Park Pool & Support Buildings

Item No. _____
RFI No. (or COR, CPR, etc.) _____
Date: 8/22/2019

PCO #21

8/22/2019

Contractor Name: Frank A. Anzalone General Contractor, Inc.

Description of Work: Adverse Weather Days incurred during August

General Contractor Direct Costs - Breakdown No. _____
(See attached breakdown)

Total General Contractor Cost
(General Contract Direct Cost plus OH&P)

15 %

Subcontractor Cost Breakdowns
(See attached.)

Subcontractor Name	Breakdown No.	A Total Direct Cost	B OH&P (Max 15%)	C Total A+(A X B)
			%	\$ -
			%	\$ -
			%	\$ -
			%	\$ -
			%	\$ -
			%	\$ -
			%	\$ -
			%	\$ -
			%	\$ -
			%	\$ -
Subcontractor Direct Costs Total		\$ -		

(Sum column A)

Subcontractor Direct Costs + Subcontractor OH&P
(Sum column C)

\$ -

General Contractor OH&P on Subcontractor Direct Cost at
(Sum column A times General Contractor OH&P rate.)

10 %
(Max: 10%)

\$ -

Total Subcontractor Costs

(Subcontractor Direct Costs + OH&P + General Contractor OH&P)

\$ -

Builder's Risk & Liability Insurance

(Change Order Subtotal times Insurance rate)

1.3% %

\$ -

Change Order Subtotal

(Sum of Total General Contractor Costs and Total Subcontractor Costs)

\$ -

Performance and Payment Bond at

(Change Order Subtotal times Performance and Payment Bond rate)

1.0 %

\$ -

Amount will be ☐ increased ☐ decreased ☒ unchanged by
(Sum of Change Order Subtotal and Performance and Payment Bond)

\$ -

Days will be ☒ increased ☐ decreased ☐ unchanged by

4

FAA FRANK A. ANZALONE GENERAL CONTRACTOR, INC.

1401 DEREK DRIVE • SUITE B • HAMMOND, LA 70403

PHONE (985) 542-2744

FAX (985) 230-0614

August 22, 2019

Gasaway Gasaway Bankston Architects

Attn: Chris Bankston

1007 West Thomas St., Suite G

Hammond, LA 70401

RE: Zemurray Park Pool & Support Buildings
Hammond, LA
FAA Job #168 – Adverse Weather Conditions


Chris,

In accordance with paragraph 15.1.5.3 of the General Conditions AIA A201, the month of August has an anticipated 5 days of adverse weather. We are notifying you with the attached backup that the project incurred 9 days of adverse weather, to date. Therefore, we are claiming **four (4)** additional days to the Contract time.

We are sending this electronically and will follow up with a hard copy. Please contact me if you need to discuss.

Sincerely,

Frank A. Anzalone General Contractor, Inc.



Blake Stabenow
Project Manager

Cc: FAA
FAJ
ME
SA
File